



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-06/361/CEMENT/2017-18

Date: 15.06.2017

TEST REPORT ON CEMENT

* Customer	:	Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	Technical Manager (West), KRIDL, Bangalore.
* Name of Work	:	Construction of RCC drains & CC roads at Lake view side Defence Colony at Mallasandra in Ward No. 13, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	BBMP/EE/DD/WO/100/2017-18 Dated: 13.06.2017
* Sample ID	:	Cement
Sample Received on	:	13.06.2017
Period of Testing	:	13.06.2017 to 15.06.2017



The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988 (RA-2014)	30.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	150 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	475 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartier Method	IS-4031 (Part-3) 1988 (RA-2014)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Note:

- ⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.
- ⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.
- ⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

VIDYARANI P.K.
Technical Manager

ಆ-13
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಿಬಿರಕಟ್ಟೆ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪಿ.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-06/361/SAND-Gradation/2017-18

15.06.2017

TEST REPORT ON SIEVE ANALYSIS OF FINE AGGREGATES

* Customer	: Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	: Technical Manager (West), KRIDL, Bangalore.
* Name of Work	: Construction of RCC drains & CC roads at Lake view side Defence Colony at Mallasandra in Ward No. 13, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	: BBMP/EE/DD/WO/100/2017-18 Dated: 13.06.2017
* Sample ID	: Fine Aggregates
Technical Reference	: IS : 2386 (Part 1) - 1963 (RA-2011)
Sample Received On	: 13.06.2017
Date of Testing	: 15.06.2017



Total Wt. of Aggregates in gms = 1000

IS Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2011)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	95.70	90-100	90-100	90-100	95-100
2.36	75.20	60-95	75-100	85-100	95-100
1.18	52.70	30-70	55-90	75-100	90-100
600 Micron	21.20	15-34	35-59	60-79	80-100
300 Micron	11.80	5-20	8-30	12-40	15-50
150 Micron	3.20	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-I specific limits.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.



VIDYARANI P.K.
Technical Manager



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-06/361/AGG/GR/2017-18

15.06.2017

TEST REPORT ON SIEVE ANALYSIS OF COARSE AGGREGATES

* Customer	: Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	: Technical Manager (West), KRIDL, Bangalore.
* Name of Work	: Construction of RCC drains & CC roads at Lake view side Defence Colony at Mallasandra in Ward No. 13, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	: BBMP/EE/DD/WO/100/2017-18 Dated: 13.06.2017
* Sample ID	: Coarse Aggregates (40mm)
Technical Reference	: IS : 2386 (Part 1) -1963 (RA-2011)
Sample Received on	: 13.06.2017
Date of Testing	: 15.06.2017



Total Wt. of Aggregates in gms= 5000

IS Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2011)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	96.84	95-100	85-100
20	31.72	30-70	0-20
10	12.28	10-35	0-5
4.75	3.50	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under graded specific limits.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.



VIDYARANI P.K.
Technical Manager



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



Job No.: CTCE/BBMP/KRIDL/W.No.13/Steel/2017-18

15.06.2017

TEST REPORT ON REINFORCEMENT STEEL

* Customer	: Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	: Technical Manager (West), KRIDL, Bangalore.
* Name of work	: Construction of RCC drains & CC roads at Lake view side Defence Colony at Mallasandra in Ward No. 13, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	: BBMP/EE/DD/WO/100/2017-18 Dated: 13.06.2017
* Samples ID	: 8mm Bar
Technical Reference	: IS: 1786-2008
Date of Testing	: 15.06.2017



Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	8	0.39	511	552	13.15	O.K	O.K

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.



Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage, 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

ME-13
ಇವು ಒಂದು ಮಾತ್ರವೇ ಅನುಮೋದನೆ
ಪಡೆದಿರುವ ದಾಖಲೆಯಾಗಿದೆ. ದಾಖಲೆಯು ವಲಯ
ವ್ಯಾಪ್ತವಾಗಿರುವುದರಿಂದ ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



Job No.: CTCE/BBMP/KRIDL/W.No.13/Steel/2017-18

15.06.2017

TEST REPORT ON REINFORCEMENT STEEL

* Customer	: Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	: Technical Manager (West), KRIDL, Bangalore.
* Name of work	: Construction of RCC drains & CC roads at Lake view side Defence Colony at Mallasandra in Ward No. 13, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	: BBMP/EE/DD/WO/100/2017-18 Dated: 13.06.2017
* Samples ID	: 10 mm Bar
Technical Reference	: IS: 1786-2008
Date of Testing	: 15.06.2017



Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	10	0.62	515	556	13.40	O.K	O.K

*Information is furnished by the Customer/Representative.

Note:

- ⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.
- ⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.
- ⇒Any Query regarding the report must be reported within 30 days from the date of testing.



Civil-tech Consultants & Engineers

#23/14, 7th Cross, 3rd Stage, 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

Handwritten note in Kannada:
ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಅಭಿಯಂತರರು
ಶಿಬ್ಬಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು